

Designed by Baristas for Baristas  
Beautiful design, easy to use ...



## Pre-Shipment Checklist

### Steam Generator

Test	Date	QA Specialist
Pressure Test to 4.5 Bar		
Pressure Relief Valve 2 Bar		
Power Cable Gland Tight		
Reset Digital Display : Time On		
: Total Power		
Hot Water Temperature : 65°C		
Bench test Hours :		
All Indicator Lights		
Danger Hot Sticker		
Danger Live Steam		
No Steam Leakage		
No Water Leakage		
Cooling Fan		
New to Service Label on Power Cord		
Electrical Earth Test		
Danger Electricity Sticker		
No Plug on Power Cord		
Steam Generator Heat OFF @ 2 Bar		
Max Amps		
Power Out Socket		
Compliance Plate		



### STEAM Benchtop Unit

Test	Date	QA Specialist
Hot Water Temperature : 65°C		
Bench Test Hours :		
All Indicator Lights		
Electrical Earth Test		
No Steam Leakage		
No Water Leakage		
Good Drainage		
Compliance Plate		



### Foot Pedal

Test	Date	QA Specialist
No Steam Leakage from Steam Wand		
No Steam Leakage from Steam Conditioner if Installed		
Test Switch is Momentary and Not Locking		
Danger Steam Marking		
Warning ! Marking		













Designed by Baristas for Baristas  
Beautiful design, easy to use ...



## Installation Accessories Checklist

### Standard Accessories

Description			Quantity		QA Specialist
Operating Manual	R39ZSPM		1		
Risk Assessment Worksheet	R39ZSPR		1		
Actual Size Template for Cutting Benchtop Holes	R39ZSPT		1		
Braided Water Connector 1/2" F x 1/2" F	1000mm	B.S.P.	2		
T Fitting 1/2" M x 1/2" M x 1/2" M		B.S.P.	1		
Stainless Steel Wingnut		M6	4		
Stainless Steel Washer		M6	4		
Stainless Steel Threaded Rod 80mm		M6	4		
PTFE Tube 8mm diameter		750mm	1		
PTFE Tube 6mm diameter		750mm	1		
Heat Insulation Tube 20mm OD 10mm ID		500mm	2	